ATTACHMENT A

Non-congregate Shelter Closing Date		4/22/202	2		
Current Noncongregate census					
total individuals		12	7		
households		4	5		
children <18		5	8		
single adult households		1	1		
Noncongregate Shelter Monthly Average		Total			
January		22	7		
February		23	6		
March		22	1		
Jan - Mar		22	5		
What is the daily rate for each family?					
January* Cost Breakdown					
Total costs	\$	444,330)		
Per Day (T.C./31)	\$ \$ \$	14,334	1		
Per Household (P.D./115)	\$	125	5		
Hotel only	\$	80	per guest per night		
includes room, laundry, security					
Total Costs	\$	125	per household per night		
includes hotel costs, monitor & case manager salaries, repairs, meals & administration					

^{*}January was a representative month of operation from an occupancy & expense stanpoint

Inclement Weather Shelter closing date Overview of numbers in shelter (average by month)	4/15/2022	
November	94	
December	101	
January	136	
February	140	
March	135	
April	-	not available - will add 4/11
Season Average	118	
Total unique individuals served*	1,120	
*as of 4/7/2022		

Update on Oliver Hill Way Renovation*	Status	Date
Certificate of Zoning Compliance	Received	1/13/2022
Plans status	Permit ready set complete	3/30/2022
Utility Survey	In progress	TBD
Demolition Permit	Submitted to City 1/31/22	Pending Review
Public bid	Docs Submitted to HCD 3/21	Pending Review
Contract	Submitted to City 3/30	Pending Signature
Building permit	Scheduled submission	5/6/2022
Section 3 Preconstruction conference	Tentatively scheduled	6/12/2022
Demolition/Construction	Scheduled start	6/19/2022
Completion	Estimated	10/2/2022
Open	Estimated	10/15/2022

^{*}All dates are best faith projections and are contingent on HCD and PDR reviews