SANITARY SEWER STRUCTURE INFORMATION

SANITARY SEWER M.H.
TOP=75.82'
INV.IN=71.62'
INV.OUT=71.50'

SANITARY SEWER M.H.
TOP=75.82'
INV.IN=71.81' (NE)
INV.IN=71.79' (NW)
INV.OUT=71.19'

SANITARY SEWER M.H.
TOP=77.10'
CL CHAMBER=+/- 72.93'
(FULL OF WATER)

SANITARY SEWER M.H.
TOP=77.10'
INV.IN=73.52' (NE)
INV.IN=72.92' (NW)
INV.OUT=72.81'

SANITARY SEWER M.H.
TOP=79.80'
CL CHAMBER=+/-75.5'
(TOTAL FILLED WITH WATER)

SANITARY SEWER M.H.
TOP=79.80'
INV.IN=67.10' (NW)
INV.IN=67.74 (SW)
INV.IN=67.77' (SW)
INV.OUT=67.77'

SANITARY SEWER M.H.
TOP=71.78'
INV.IN=65.98' (SW-TOP PIPE)
INV.IN=63.14' (SW-BOTTOM PIPE)
INV.IN=62.99' (NW)
INV.OUT=62.84'

SANITARY SEWER M.H.
TOP=75.86'
INV.IN=70.87' (NW)
INV.IN=71.02' (NE)
INV.IN=71.55' (NE)
INV.OUT=73.53'

SANITARY SEWER M.H.
TOP=68.68'
INV.IN=58.68'
INV.OUT=58.59'

SANITARY SEWER M.H.
TOP=68.68'
INV.IN=58.67' (SW)
INV.IN=58.94' (NW)
INV.OUT=58.32'

SANITARY SEWER M.H.
TOP=67.16'
INV.IN=62.55' (NW-TOP PIPE)
INV.IN=60.32' (NW-BOTTOM PIPE)
INV.IN=60.25' (NE)
INV.OUT=60.17'

SANITARY SEWER M.H.
TOP=72.83'
INV.IN=68.83' (SE)
INV.IN=68.31' (NE)
INV.IN=68.36' (NW)
INV.OUT=68.19'

SANITARY SEWER M.H.
TOP=74.00'
RIM ELEV.=80.97'
CL CHAMBER=+/-5.0'
(FULL OF DEBRIS-NO INVERT DATA)

SANITARY SEWER M.H.
RIM EL.=86.40'(NO M.H. TOP)
(FULL OF DEBRIS-NO INVERT DATA)

SANITARY SEWER M.H.
TOP=74.00'
(COULD NOT OPEN M.H. TO GET
INVERT DATA)

SANITARY SEWER M.H.
RIM EL.=73.17' (NO M.H. TOP)
CL CHAMBER=69.15'
(SILT & DEBRIS ON BOTTOM)

SANITARY SEWER M.H.
TOP=74.01'
CL CHAMBER=69.41'

SANITARY SEWER M.H.
TOP=74.01'
INV.IN=65.25'
INV.OUT=65.19'

SANITARY SEWER M.H.
TOP=83.87'
INV.IN=71.49' (SW)
INV.IN=71.87' (NW)
INV.OUT=71.42'

SANITARY SEWER M.H.
TOP=83.87'
INV.IN=71.49' (SW)
INV.IN=71.87' (NW)
INV.OUT=71.42'

SANITARY SEWER M.H.
TOP=84.15'
INV.IN=65.25' (SW)
INV.IN=65.26' (SE)
INV.OUT=64.51'

SANITARY SEWER M.H.
TOP=84.15'
INV.IN=66.71' (SE)
INV.IN=66.08' (NW)
INV.OUT=65.92'

SANITARY SEWER M.H.
TOP=84.19'
INV.IN=65.59' (NW)
INV.OUT=65.59'

SANITARY SEWER M.H.
TOP=84.19'
INV.IN=65.51' (SW-FIELD VERIFIED)
INV.IN=65.59' (NW)
INV.OUT=65.59'

SANITARY SEWER M.H.
TOP=84.15'
INV.IN=66.71' (SE)
INV.IN=66.08' (NW)
INV.OUT=65.92'

SANITARY SEWER M.H.
TOP=84.19'
INV.IN=65.59' (NW)
INV.OUT=65.59'

SANITARY SEWER M.H.
TOP=84.19'
INV.IN=65.51' (SW-FIELD VERIFIED)